

价格汇总表 (中浩德洛阳悠然居项目展示区)

序号	项目名称	金额(元)			合同约定付款比例	第二次进度款				
		不含税价	增值税总额	含税价		不含税价	税率	增值税总额	含税价	本次进度款申请金额
1	临时绿墙工程	119,728.56	10,775.57	130,504.13	80%	119,728.56	9%	10,775.57	130,504.13	104403.31
2	园建工程	2,568,113.27	231,130.19	2,799,243.46	80%	1,029,785.59	9%	92,680.70	1,122,466.29	897973.03
3	绿化工程	743,541.18	66,918.71	810,459.88	70%	320,194.79	9%	28,817.53	349,012.32	244308.62
4	水电工程	405,114.12	36,460.27	441,574.39	80%	246,509.82	9%	22,185.88	268,695.70	214956.56
5	室外管网	178,667.81	16,080.10	194,747.91	80%	60,849.60	9%	5,476.46	66,326.06	53060.85
6	喷雾系统	12,358.00	1,112.22	13,470.22	80%	12,358.00	9%	1,112.22	13,470.22	10776.17
	合同内合计	4,027,522.93	362,477.06	4,390,000.00		1,789,426.35	9%	161,048.37	1,950,474.72	1,525,478.55
1	临时绿墙工程(变更)	-	-	-	80%	-4,367.88	9%	-393.11	-4,760.98	-3808.79
2	园建工程(6.16-7.23)变更调整后	-	-	-	70%	489,507.71	9%	44,055.69	533,563.40	373494.38
3	绿化工程(6.16-7.23)变更调整后增减	-	-	-	80%	54,153.67	9%	4,873.83	59,027.50	47222.00
4	门楼(合同外新增)	-	-	-	80%	733,944.95	9%	66,055.05	800,000.00	640000.00
5	铝镁锰板(合同外新增)	-	-	-	80%	266,055.05	9%	23,944.95	290,000.00	232000.00
6	签证1(联系单029)-新增	-	-	-	80%	284,540.25	9%	25,608.62	310,148.87	248119.09
7	安乐小院-联系单057第三条(新增)	-	-	-	80%	-	9%	-	-	0.00
8	看房通道园建两侧新增	-	-	-	80%	34,049.33	9%	3,064.44	37,113.77	29691.01
9	看房通道绿化两侧新增	-	-	-	70%	101,633.90	9%	9,147.05	110,780.95	77546.66
10	安装(7.23号变更)	-	-	-	80%	155,935.84	9%	14,034.23	169,970.06	135976.05
11	看房通道安装新增	-	-	-	80%	32,035.36	9%	2,883.18	34,918.54	27934.83
	小计							4291236.82		3333653.79



1. 现场实际施工进度全部完成,累计产值:609万元(中浩德洛阳悠然居项目展示区)
 2. 实际产值支付累计440.15万元,比例72%,款项已到账

李鹏
 2023.9.6

陈阳阳 2023.9.6