

工程进度款费用计算明细表

序号	分项名称	暂定/固定合同价(元)	合同总工程量	合同单价	累计已审批进度款(元)		本次申请应付款(元)			累计应付款(含本次申请)		累计实付款(元)
					累计已审批工	累计已审批款	本次应付款	合同节点比例	本次应付款	应申请总金	累计申请比例	
		按合同填写	按中标清单填写	按中标清单填写	填写累计已审批的量	按已审批金额填写	根据形象进度填写	按合同节点填写比例	按合同付款节点计算	不能超过合同对应清单项	自动计算	截至付款计算时,按财务实际
1	直行箭头	1575.0	45	35			20.00	80%	560.00		35.56%	
2	直行左右转	1050.0	30	35			15	80%	420.00		40.00%	
3	掉头箭头	385.0	11	35			5.00	80%	140.00		36.36%	
4	直行右转	665.0	19	35			9.00	80%	252.00		37.89%	
5	直行左转	805.0	23	35			11.00	80%	308.00		38.26%	
6	左转箭头	350.0	10	35			5.00	80%	140.00		40.00%	
7	右转箭头	455.0	13	35			6.00	80%	168.00		36.92%	
8	左右转箭头	665.0	19	35			9.00	80%	252.00		37.89%	
9	车位导向	3645.0	729	5			360.00	80%	1440.00		39.51%	
10	微型车位线	180.0	6	30			3.00	80%	72.00		40.00%	
11	标准车位线	5250.0	150	35			75.00	80%	2100.00		40.00%	
12	微型车位线	120.0	4	30			2.00	80%	48.00		40.00%	
13	加宽车位线	384.0	12	32			6.00	80%	153.60		40.00%	
14	加长车位线	10476.0	291	36			145.00	80%	4176.00		39.86%	
15	侧方加长车	1036.0	28	37			14.00	80%	414.40		40.00%	
16	加长加宽车	288.0	8	36			4.00	80%	115.20		40.00%	
17	超长车位线	4066.0	107	38			53.00	80%	1611.20		39.63%	
18	超长加宽车	819.0	21	39			10.00	80%	312.00		38.10%	
19	无障碍车位	490.0	14	35			7.00	80%	196.00		40.00%	
20	子母车位线	3960.0	88	45			44.00	80%	1584.00		40.00%	
21	斑马线	5040.0	21	240			10.00	80%	1920.00		38.10%	
22	轮廓线	20694.8	4138.96	5			2069.00	80%	8276.00		39.99%	
23	分道线	8569.3	1713.85	5			856.00	80%	3424.00		39.96%	
24	导向标牌	2520.0	42	60			20.00	80%	960.00		38.10%	
25	车位吊牌	21870.0	729	30			360.00	80%	8640.00		39.51%	
26	禁行牌	540.0	9	60			3.00	80%	144.00		26.67%	
27	禁右转牌	180.0	3	60			1.00	80%	48.00		26.67%	
28	禁左转牌	120.0	2	60			1.00	80%	48.00		40.00%	
29	直行箭头	2700.0	45	60			22.00	80%	1056.00		39.11%	
30	三向箭头	1800.0	30	60			15.00	80%	720.00		40.00%	
31	直行右转	1020.0	17	60			8.00	80%	384.00		37.65%	
32	直行左转	1380.0	23	60			11.00	80%	528.00		38.26%	
33	左右转箭头	960.0	16	60			8.00	80%	384.00		40.00%	
34	右转箭头	1020.0	17	60			8.00	80%	384.00		37.65%	
35	左转箭头	660.0	11	60			5.00	80%	240.00		36.36%	
36	掉头标牌	780.0	13	60			6.00	80%	288.00		36.92%	
37	出口指示标	2080.0	26	80			13.00	80%	832.00		40.00%	
38	出口指示标	1520.0	19	80			9.00	80%	576.00		37.89%	
39	出口指示标	18940.0	23	80			11.00	80%	704.00		3.72%	
40	地下二层指示牌	400.0	5	80			2.00	80%	128.00		32.00%	
41	地下二层掉头指示牌	80.0	1	80				80%	0.00		0.00%	
42	单元楼栋指示牌	3680.0	23	160			11.00	80%	1408.00		38.26%	
43	电梯附墙牌	1620.0	27	60			13.00	80%	624.00		38.52%	
44	楼梯附墙牌	2880.0	48	60			24.00	80%	1152.00		40.00%	
45	橡胶护角器	22596	1614	14			800.00	80%	8960.00		39.65%	
46	悬牌吊架	5680	284	20			140.00	80%	2240.00		39.44%	
47	广角镜	6400	32	300			16.00	80%	3840.00		60.00%	
48	橡胶车轮定位器	36450	1458	25			17.00	80%	340.00		0.93%	
49	橡胶减速带	26904	336.3	80			160.00	80%	10240.00		38.06%	
	柱面色带(颜色可调)	37224	2068	18			1030.00	80%	14832.00		39.85%	
	墙面色带(颜色可调)	115668	6426	18			3200.00	80%	46080.00		39.84%	
	门厅色带(颜色可调)	7416	412	18			205.00	80%	2952.00		39.81%	
	坡道色带(颜色可调)	10368	576	18			280.00	80%	4032.00		38.89%	
	踢脚线	21950	8780	2.5			4390.00	80%	8780.00		40.00%	

	排水沟电钢 支架	3024	100.8	30		80.00	80%	1520.00		63.45%		
	排水沟铸铁 盖井盖	9840	82	120		80.00	80%	7880.00		78.75%		
	车辆出入口 上煤罩盖	30080	18.8	1000		18.00	80%	23040.00		76.60%		
9	合计	471318.00						182266.40		38.67%	累计总金额	
	本次村队申请金额调整为:								182000			

设施队队长或负责人:

日期:

王保民
2023.12.18

高哪字 2023.12.18