

工程进度款费用计算明细表

序号	分项名称	暂定/固定合同价 (元)	合同总工程量	合同单价	累计已审批进度款 (元)		本次申请应付款 (元)			累计应付款 (含本次申请, 元)	
					累计已审批工程量	累计已审批款	本次应付工程量	合同节点比例	本次应付款	应申请总金额	累计申请比例
		按合同填写	按中标清单填写	按中标清单填写	填写累计已审批的量	按已审批金额填写	根据形象进度填写	按合同节点填写比例	按合同付款节点计算	不能超过合同对应清单项总价	自动计算
1	多功能指示牌	1750.00	1	1750	0.00	0.00	1	60%	1050.00	1050.00	60.00%
2	景观垃圾桶	4250.00	5	850	0.00	0.00	5	60%	2550.00	2550.00	60.00%
3	生活垃圾桶	4625.00	25	185	0.00	0.00	25	60%	2775.00	2775.00	60.00%
4	警示牌	480.00	40	12	0.00	0.00	40	60%	288.00	288.00	60.00%
5	温馨提示牌	500.00	1	500	0.00	0.00	1	60%	300.00	300.00	60.00%
6	停车场指示标识	3500.00	2	1750	0.00	0.00	2	60%	2100.00	2100.00	60.00%
7	停车场指示标识	2801.00	1	2801	0.00	0.00	1	60%	1680.60	1680.60	60.00%
8	健身提示	180.00	1	180	0.00	0.00	1	60%	108.00	108.00	60.00%
9	草地牌	2100.00	10	210	0.00	0.00	10	60%	1260.00	1260.00	60.00%
10	戏水牌	630.00	3	210	0.00	0.00	3	60%	378.00	378.00	60.00%
11	树铭牌	250.00	10	25	0.00	0.00	10	60%	150.00	150.00	60.00%
12	人字牌	2700.00	18	150	0.00	0.00	18	60%	1620.00	1620.00	60.00%
13	楼栋牌	1200.00	1	1200	0.00	0.00	1	60%	720.00	720.00	60.00%
14	单元牌	140.00	2	70	0.00	0.00	2	60%	84.00	84.00	60.00%
15	室外消防栓	2100.00	10	210	0.00	0.00	10	60%	1260.00	1260.00	60.00%
16	水泵接合器	1470.00	7	210	0.00	0.00	7	60%	882.00	882.00	60.00%
17	儿童游乐场注意事项	180.00	1	180	0.00	0.00	1	60%	108.00	108.00	60.00%
18	消防疏散通道提示牌	175.00	5	35	0.00	0.00	5	60%	105.00	105.00	60.00%
19	小心地滑提示牌	315.00	9	35	0.00	0.00	9	60%	189.00	189.00	60.00%
20	电梯厅楼层牌	2580.00	86	30	0.00	0.00	86	60%	1548.00	1548.00	60.00%
21	电梯安全提示标识	240.00	8	30	0.00	0.00	8	60%	144.00	144.00	60.00%
22	电梯轿厢尺寸标牌	240.00	8	30	0.00	0.00	8	60%	144.00	144.00	60.00%
23	楼层牌	2064.00	172	12	0.00	0.00	172	60%	1238.40	1238.40	60.00%
24	门牌	3344.00	304	11	0.00	0.00	288	60%	1900.80	1900.80	56.84%
25	水井	860.00	86	10	0.00	0.00	86	60%	516.00	516.00	60.00%
26	暖井	860.00	86	10	0.00	0.00	86	60%	516.00	516.00	60.00%
27	电井	860.00	86	10	0.00	0.00	86	60%	516.00	516.00	60.00%
28	电梯机房	40.00	4	10	0.00	0.00	4	60%	24.00	24.00	60.00%
29	单元宣传栏	2160.00	6	360	0.00	0.00	2	60%	432.00	432.00	20.00%
30	单元大堂管家介绍	1440.00	4	360	0.00	0.00	0	60%	0.00	0.00	0.00%

31	天台标识	120.00	2	60	0.00	0.00	2	60%	72.00	72.00	60.00%
32	消防疏散示意图	5590.00	86	65	0.00	0.00	86	60%	3354.00	3354.00	60.00%
33	鼠药投放处	100.00	5	20	0.00	0.00	5	60%	60.00	60.00	60.00%
34	消防设备巡检卡	8944.00	344	26	0.00	0.00	344	60%	5366.40	5366.40	60.00%
35	地下设备间	44.00	11	4	0.00	0.00	11	60%	26.40	26.40	60.00%
36	非机动车库	1440.00	8	180	0.00	0.00	8	60%	864.00	864.00	60.00%
37	末端试水	80.00	20	4	0.00	0.00	20	60%	48.00	48.00	60.00%
38	防火门	1032.00	172	6	0.00	0.00	172	60%	619.20	619.20	60.00%
39	不锈钢信报箱	15808.00	304	52	0.00	0.00	0	60%	0.00	0.00	0.00%
40	消防泵房	18.00	1	18	0.00	0.00	1	60%	10.80	10.80	60.00%
41	公配室	18.00	1	18	0.00	0.00	1	60%	10.80	10.80	60.00%
42	水泵房	18.00	1	18	0.00	0.00	1	60%	10.80	10.80	60.00%
43	芸台大门进口	350.00	1	350	0.00	0.00	1	60%	210.00	210.00	60.00%
44	芸台大门出口	350.00	1	350	0.00	0.00	1	60%	210.00	210.00	60.00%
45	高位水箱	54.00	3	18	0.00	0.00	3	60%	32.40	32.40	60.00%
	合计	78000.00				0.00			35481.60	35481.60	45.49%
本次付款申请金额取整为:					35400.00						

施工单位:

李刚

日期:

2024.1.11

现场驻场成本负责人:

高鹏 2024.1.11

日期: