

完成进度清单 (万象) 5楼									
序号	工程项目名称	单位	工程量 (4个单元)	综合单价 (元)	总计 (元)	完成度	完成工程价款 (元)	备注	
一、线路敷设									
1	配管	m	755.12	12.32	9303.0784	90%	34811.81748		
2	配管	m	102.92	11.70	1204.164				
3	电线	m	2427.36	9.98	24225.0528				
4	电线	m	344.76	11.45	3947.502				
二、无机涂料									
1	负一层	m2	782.76	35.92	28116.7392	30%	22049.8512		
2	首层	m2	236.64	35.92	8500.1088				
3	标准层	m2	633.92	35.92	22770.4064				
4	夹层	m2	392.88	35.92	14112.2496				
三、地面800*800瓷砖铺贴									
1	负一层	m2	70.72	171.19	12106.5568	100%	78172.2016		
2	首层	m2	32.92	171.19	5635.5748				
3	标准层	m2	259.28	171.19	44386.1432				
4	夹层	m2	93.72	171.19	16043.9268				
四、首层750*1500瓷砖地面									
1	首层	m2	119.36	245.28	29276.6208	100%	29276.6208		
五、楼梯踏步铺贴完成									
1	负一层	m2	59.52	328.62	19559.4624	100%	129988.9272		
2	首层	m2	30.04	328.62	9871.7448				
3	标准层	m2	243.6	328.62	80051.832				
4	夹层	m2	62.4	328.62	20505.888				
六、墙面湿贴瓷砖750*1500									
1	首层	m2	136.36	293.12	39969.8432	100%	69844.6336		
2	标准层	m2	101.92	293.12	29874.7904				
七、墙面干挂瓷砖750*1500									
1	负一层	m2	291.16	589.61	171670.848	60%	103002.5086		
八、石膏板吊顶									
1	首层石膏板吊顶	m2	72.36	186.65	13505.994	100%	51813.214		
2	首层灯槽	m2	11.08	215.55	2388.294				
3	标准层石膏板吊顶	m2	136.88	186.65	25548.652				
4	夹层石膏板吊顶	m2	55.56	186.65	10370.274				

九、木饰面				71801.886	60%	43081.1316
1	首层木饰面	m2	76.12	255.45		
2	标准层木饰面	m2	204.96	255.45		
十、单元入口				178240.111	100%	178240.1115
1	独立基础	m3	2.40	17895.97		
2	钢柱	t	0.751	9484.09		
3	金属面油漆	m2	10.94	171.45		
4	钢板	t	0.112	7451.79		
5	雨篷底	m2	62.68	521.87		
6	雨篷龙骨	m2	69.84	631.62		
7	干挂石材墙面	m2	51.68	753.55		
8	墙面装饰板	m2	6.32	603.29		
9	成品格栅	m2	13.72	428.63		
				5880.8036		

总计

740281.0175