

工程验工计价及进度款费用计算明细表-7#楼、9#楼外墙保温涂料工程

序号	分项名称	单位	合同数量	合同单价	合同总价 (元)	本次验工工程 量	开累验工工程 量	产值验工金额(元)			本次申请应付款(元)			累计应付款(含本次申请,元)		
								本年开累产值验 工金额	截止上次累计已审 批产值验工金额	累计审批产值验 工金额	本次应付产值验 工金额	合同节点 比例	本次应付款(详 见明细附件)	应申请总金额	累计申请比例	
一	7#楼															
1	涂料部分															
(1)	真石漆外墙面(不 区分颜色)	m²	4665.90	51.74	241424.40	4665.90	4665.90	241424.40	0.00	241424.40	241424.40	80%	193139.52	193139.52	80%	
(2)	真石漆雨水管喷涂 (不区分颜色)	m²	105.31	22.24	2341.73	105.31	105.31	2341.73	0.00	2341.73	2341.73	80%	1873.38	1873.38	80%	
(3)	平涂(不区分颜 色)	m²	2579.60	32.65	84212.33	1415.99	1415.99	46225.70	0.00	46225.70	46225.70	80%	36980.56	36980.56	80%	
(4)	飘架层及女儿墙内 侧	m²	558.00	51.74	28872.20	558.00	558.00	28872.20	0.00	28872.20	28872.20	80%	23097.76	23097.76	80%	
2	保温(无防水)															
(1)	80 厚岩棉保温	m²	3970.84	114.63	455176.79	3815.06	3815.06	437319.76	0.00	437319.76	437319.76	80%	349855.80	349855.80	80%	
(2)	无机玻化微珠保温 砂浆	m²	34.02	51.32	1745.81	34.02	34.02	1745.81	0.00	1745.81	1745.81	80%	1396.65	1396.65	80%	
二	9#楼															
1	涂料部分															
(1)	真石漆外墙面(不 区分颜色)	m²	4665.90	51.74	241424.40	0.00	0.00	0.00	0.00	0.00	0.00	80%	0.00	0.00	0%	
(2)	真石漆雨水管喷涂 (不区分颜色)	m²	105.31	22.24	2341.73	0.00	0.00	0.00	0.00	0.00	0.00	80%	0.00	0.00	0%	
(3)	平涂(不区分颜 色)	m²	2579.60	32.65	84212.33	0.00	0.00	0.00	0.00	0.00	0.00	80%	0.00	0.00	0%	
(4)	飘架层及女儿墙内 侧	m²	558.00	51.74	28872.20	0.00	0.00	0.00	0.00	0.00	0.00	80%	0.00	0.00	0%	
2	保温(无防水)															
(1)	80 厚岩棉保温	m²	3970.84	114.63	455176.79	0.00	0.00	0.00	0.00	0.00	0.00	80%	0.00	0.00	0%	
(2)	无机玻化微珠保温 砂浆	m²	34.02	51.32	1745.81	0.00	0.00	0.00	0.00	0.00	0.00	80%	0.00	0.00	0%	
汇总合计					1627546.53		10594.28	757930.00	0.00	757930.00	757930.00	80%	606344.00	606344.00	80%	

工程承包人:



工程发包人:

胡叔杰 2015-7-8